

Name of the ministry/Department: office for National Unity and Reconciliation progress(ONUR)

**Name of the programme: Economic Engagement programme & enterprise Based Village Development
Programme 2018 Progress as at 21.1.2019**

1. Name of the Project:	Renovation of Kaithanai Vannankulam
2. Name of the Ds Division:	Velanai
3 .Name of the Gn Division &Gn Numbers:	Velanai West J/19
4. Name of the Implementing agency:	Irrigation Department
5. Total Allocation(Rs):	2000000.00
6. Total Estimate Cost(Rs):	1980000.00
7 .Total Expenture (Rs):	1980000.00
8. Name of the Contracter :	Velanai West Farmers Organization
9. Date of Awarding:	16.08.2018
10. Date of Completion:	27.09.2018
11. physical Progress(In%):	100%
12. No.of Beneficiaries:	200

**Photo of Before the
Implementation Renovation**



Photo of On Going



Photo of Complition



Name of the ministry/Department: office for National Unity and Reconciliation progress(ONUR)

**Name of the programme: Economic Engagement programme & enterprise Based Village Development
Programme 2018 Progress as at 21.1.2019**

1. Name of the Project:	Construction of Fisherman Resting Shed
2. Name of the Ds Division:	Velanai
3 .Name of the Gn Division &Gn Numbers:	Velanai West J/19
4. Name of the Implementing agency:	Ds office
5. Total Allocation(Rs):	2000000.00
6. Total Estimate Cost(Rs);	1980000.00
7 .Total Expture (Rs);	1980000.00
8. Name of the Contractor :	Velanai West Periyapulam Rural Development Society
9. Date of Awarding;	07.06.2018
10. Date of Completion:	20..09.2018
11. physical Progress(In%):	100%
12. No.of Beneficiaries:	100

**Photo of Before the
Implementation Renovation**



Photo of On Going



Photo of Complition



Name of the ministry/Department: office for National Unity and Reconciliation progress(ONUR)

**Name of the programme: Economic Engagement programme & enterprise Based Village Development
Programme 2018 Progress as at 29.1.2019**

1. Name of the Project:	Irrigation Infrastructure Work VIAE Farm
2. Name of the Ds Division:	Velanai
3 .Name of the Gn Division &Gn Numbers:	Allipiddy J/10
4. Name of the Implementing agency:	Ds office
5. Total Allocation(Rs):	2171000.00
6. Total Estimate Cost(Rs):	2171000.00
7 .Total Expendure (Rs):	2171000.00
8. Name of the Contractor :	Velanai Integrated Agro Economics Pvt. Ltd
9. Date of Awarding :	15.09.2018
10. Date of Completion:	15.11.018
11. physical Progress(In%):	100%
12. No.of Beneficiaries:	300

**Photo of Before the
Implementation Renovation**

Photo of On Going

Photo of Complition

