

Divisional Secretariat Velanai

RIDSP – PROGRESS

Renovation of Nainativu Ganesha
Community center

RIDSP – PROGRESS

Nainativu Ganesha Community center Boundry wall

- **Name of the Ministry : Ministry of National Policies and Economic Affairs.**
- **Name of Programme : Rural Infrastructure Development Special Programme (Phase II) - 2018**
- 01.Name of the project : **Renovation of Ganesha Community Centre at Nainativu.**
- 02.Name of the Ds Division : Velanai.
- 03.Name of the GN Division GN Number : Nainativu south J/36
- 04.Name of the Implementing Agency : Divisional Secretariat , Velanai
- 05.Total Allcation (Rs) : 1,000,000.00
- 06. Total Estimate Cost (Rs) : 1,000,000.00
- 07.Total Expenditure (Rs) : 993,646.30
- 08.Name of the Contractor : President , Nainativu Kanesa community center
- 09.Date of Awarding : 14.11.2018
- 10.Date of Completion :31.12.2018
- 11.Physical Progress (in %) : 100%
- 12.No of beneficiaries :63 (community center members)
- **Before the implementation** **Completed**

